

庁舎建替計画

■工程表

年度 月数	平成27年度												平成28年度												平成29年度												平成30年度																							
	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3														
市民館	設備盛替え												市民館解体																																															
													来庁者・公用車 駐車場整備																																															
本庁舎	STEP 0 設備盛替え												STEP 1 東本館等解体												STEP 2 既存庁舎北側解体												STEP 3 新庁舎建設工事(庁舎棟、シビックプラットホーム北側)												STEP 4 既存庁舎南側解体											
																									STEP 5 シビックプラットホーム南側建設、来庁者駐車場整備																																			

■建替え STEP 図

